

**Grantee: St. Louis County, MO**

**Grant: B-11-UN-29-0001**

**January 1, 2014 thru March 31, 2014 Performance Report**

---





**Ensuring Continued Affordability:**

Affordability will be maintained based upon the amount of down payment assistance supplied to the home buyer and by the amount of NSP funds infused into the rental property following the formula below:

Deed restrictions such as deeds of trust and/or regulatory agreements binding the property will be placed on each property restricting sale or lease of the property to households whose combined income does not exceed 120% of the area median income or 50% of the area median income as necessary to meet the HUD requirement. The affordability period will be 5- 15 years for rehabilitated property and newly constructed for sale property and 20 years for newly constructed rental property, if any.

**RENTAL PROPERTY CONTINUING AFFORDABILITY PROVISIONS**

The County will incorporate NSP-assisted properties into its ongoing HOME Monitoring program. Annual rent certifications and income verification certifications will be conducted for each rental unit assisted with Neighborhood Stabilization Program funds. OCD staff currently performs these certifications and will add these units to their portfolio. In addition, the County will require property owners receiving assistance under the NSP program to sign legal documents which specify the terms of affordability. These documents will be recorded, creating land use restrictions and specific penalties for not adhering to the affordability requirements, and will run with the property for the applicable time period, no matter who the owner of the property is. Units to be rehabilitated with NSP funds must be tenant income and rent controlled for varying lengths of time depending upon the average amount of NSP funds invested per unit. These time periods are set forth below and are the same as the HOME time periods.

**NSP AFFORDABILITY PERIOD**

NSP Rehabilitation or Acquisition of Existing Housing—	
NSP Amount Per Unit	Minimum Period of Affordability in Years
Under \$15,000	5
Over \$15,000 to \$40,000	10
Over \$40,000	15
New Construction of Rental Units	20

The affordability restrictions may terminate upon occurrence of any of the following termination events: foreclosure, transfer in lieu of foreclosure or assignment of an FHA insured mortgage to HUD. OCD may use purchase options, right of first refusal or other preemptive rights to purchase the housing before foreclosure to preserve affordability. The affordability restrictions will be revived according to the original terms if, during the original

**Ensuring Continued Affordability:**

**OWNER-OCCUPIED PROPERTY CONTINUED AFFORDABILITY PROVISIONS**

Resale requirements for owner-occupied properties will ensure that, at any sale during the affordability period, the home must be made available to a buyer whose family qualifies as an LMMI (at or below 120% of area median income) or a family meeting the 50% of area median income benefit test if the home has been counted towards that NSP funding category, and who will use the property as its principal residence. These resale requirements also ensure that the price at resale provides the original NSP-assisted owner a fair return on investment (including the homeowner's investment and any capital improvement). The period of affordability is based on the total amount of NSP funds invested in the housing and will conform to the periods in the chart set forth above for rental housing. Deed restrictions, covenants running with the land, or other similar mechanisms will be used to impose the resale requirements. The affordability restrictions may terminate upon occurrence of any of the following termination events: foreclosure, transfer in lieu of foreclosure or assignment of an FHA insured mortgage to HUD. The County may use purchase options, right of first refusal or other preemptive rights to purchase the housing before foreclosure to preserve affordability. The affordability restrictions will be revived according to the original terms if, during the original affordability period, the owner of record before the termination event obtains an ownership interest in the housing.

**RECAPTURE PROVISIONS—OWNER-OCCUPIED AND RENTAL PROPERTY**

Recapture provisions will ensure that the County can recover all or a portion of the NSP assistance to the homebuyers or rental property owners if the housing does not continue to be the principal place of residence of the eligible family or renters for the period of affordability. The County will structure recapture provisions based on its own program design and market conditions. The period of affordability is based upon the total amount of NSP assistance that enabled the homebuyer to buy the dwelling unit or the rental property owner to develop and own the property. For owner occupants, NSP assistance for recapture purposes includes any NSP funding that reduced the purchase price from fair market value to an affordable price, but excludes the amount between the cost of producing the unit and the market value of the property (i.e., development subsidy). The following are four options for recapture requirements that may be used:

1. Recapture entire amount. OCD may recapture the entire amount of the NSP investment from the homeowner. (Note, however, the entire amount subject to recapture is the NSP assistance that enabled the homebuyer to buy the dwelling unit; it does Not include development subsidy.)
2. Reduction during affordability period. OCD may reduce the NSP investment amount to be recaptured on a prorata basis for the time the homeowner has owned and occupied the housing measured against the entire affordability period.
3. Shared net proceeds. If the net proceeds are not sufficient to recapture the full NSP investment (or a reduced amount as provided for in paragraph 2 above) plus enable the homeowner to recover the amount of the homeowner's down payment and any capital improvement investment



**Ensuring Continued Affordability:**

ade by the owner since purchase, we may share the net proceeds. The net proceeds are the sales price minus loan repayment (other than NSP funds) and closing costs.

The net proceeds may be divided proportionally, per the following formulas:

$$\frac{\text{NSP investment} \underline{\hspace{2cm}}}{\text{NSP investment} + \text{homeowner investment}} \times \text{Net proceeds} = \frac{\text{Neighborhood Stabilization Program amount to be recaptured}}{\text{Homeowner investment} \underline{\hspace{2cm}}}$$

**Definition of Blighted Structure:**

Blighted structure – shall mean any dwelling predominate which, by reason of dilapidation, overcrowding, lack of ventilation, light or sanitary facilities or any combination of these factors are detrimental to safety, health and morals. As stated in section 99.320 of the Missouri Revised Statutes.

**Definition of Affordable Rents:**

Affordable rents – 1. A monthly amount not to exceed 30% of 1/12th of the gross annual income of household members, minus an allowance for tenant furnished utilities and other services, as defined by the St Louis County Housing Authority. 2. Missouri Housing Development Commission's established rent levels. The County will use whichever method most appropriately meets the guidelines of NSP for a particular property.

**Housing Rehabilitation/New Construction Standards:**

St. Louis County has adopted the St. louis HOME Consortium Neighborhood Stabilization Program Rehab Standards of 2011 as the official property standards for the NSP 3 program. Access to the standards is available on the County's website <http://www.stlouisco.com/PropertyandRoads/CommunityDevelopment/NeighborhoodStabilizationProgram.aspx>

The rehabilitation and new construction standards that will apply for NSP3 assisted projects must be included in the Action Plan. Specifically, HUD requires that:

- o All gut rehabilitation or new construction (i.e., general replacement of the interior of a building that may or may not include changes to structural elements such as flooring systems, columns or load bearing interior or exterior walls) of residential buildings up to three stories must be designed to meet the standard for Energy Star Qualified New Homes and be certified as such by a qualified third party. [http://www.energystar.gov/index.cfm?c=new\\_homes.nh\\_verification\\_process](http://www.energystar.gov/index.cfm?c=new_homes.nh_verification_process)
- o All gut rehabilitation or new construction of mid -or high-rise multifamily housing must be designed to meet American Society of Heating, Refrigerating, and Air-Conditioning Engineers (ASHRAE) Standard 90.1-2004, Appendix G plus 20 percent (which is the Energy Star standard for multifamily buildings piloted by the Environmental Protection Agency and the Department of Energy).
- o Other rehabilitation must meet these standards to the extent applicable to the rehabilitation work undertaken, e.g., replace older obsolete products and appliances (such as windows, doors, lighting, hot water heaters, furnaces, boilers, air conditioning units, refrigerators, clothes washers and dishwashers) with Energy Star-46 labeled products.
- o Water efficient toilets, showers, and faucets, such as those with the WaterSense label, must be installed.
- o Where relevant, the housing should be improved to mitigate the impact of disasters (e.g., earthquake, hurricane, flooding, fires).

**Vicinity Hiring:**

NSP 3 grantees must, to the maximum extent feasible, provide for the hiring of employees who reside in the vicinity of projects funded by NSP 3, or contract with small businesses that are owned and operated by persons residing in the vicinity of such projects.

St. Louis County will enforce the requirement that any new hires by developers or other contractors or subrecipients receiving NSP 3 funds be given preference for eligibility based upon the proximity of their residence to NSP 3 targeted areas. Further, developers, contractors, and subrecipients of NSP 3 funds will be required to provide on an annual basis until all initial funds have been expended, a statement of subcontracting, or employee log identifying any new hires with their addresses, and the methods utilized to advertise, or solicit employees within the NSP3 targeted areas.

**Procedures for Preferences for Affordable Rental Dev.:**

As in NSP 1, the County is required to set aside a minimum of 25% of NSP 3 funding for the development of housing for families and individuals with incomes at or below 50% of the area median income. The County will meet that requirement by extending a preference to developers rehabbing property to be rented to individuals and families at or below 50% of the area median income. In addition, the County will also extend a preference to developers rehabbing property to be rented to families and



individuals at or below 65% of the area median income by offering gap financing of HOME funds to qualified developers as funding allows for both income levels. In addition, the terms of the agreement to repay NSP 3 funds will be extended as in NSP 1 to allow a 50% forgiveness of repayment of the full amount of the appraised value at completion, providing the developer maintains the property for the full period of affordability in compliance with NSP and/or HOME funds, whichever is more restrictive. Payments of the NSP loan will be calculated as a percentage of the net annual income at zero percent to non-profit developers and a below market rate interest to for profit developers.

**Grantee Contact Information:**

Jim Holtzman, Director, Office of Community Development, 121 S. Meramec Ste. 444, St. Louis, MO 63105, 314-615-4414, or Darlene Rich, Housing Programs Manager, Office of Community Development, 121 S. Meramec Ste. 444, St. Louis, MO 63105, 314-615-4592.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,020,512.39
<b>Total Budget</b>	\$88,699.90	\$3,020,512.39
<b>Total Obligated</b>	\$88,699.50	\$2,813,762.00
<b>Total Funds Drawdown</b>	\$926,926.55	\$2,813,762.00
<b>Program Funds Drawdown</b>	\$812,325.41	\$2,618,853.59
<b>Program Income Drawdown</b>	\$114,601.14	\$194,908.41
<b>Program Income Received</b>	\$114,601.14	\$194,908.41
<b>Total Funds Expended</b>	\$926,926.55	\$2,813,762.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$422,064.30	\$0.00
<b>Limit on Admin/Planning</b>	\$281,376.20	\$214,110.03
<b>Limit on State Admin</b>	\$0.00	\$214,110.03

**Progress Toward Activity Type Targets**

Activity Type	Target	Actual
<b>Administration</b>	\$281,376.20	\$303,142.92

**Progress Toward National Objective Targets**

National Objective	Target	Actual
<b>NSP Only - LH - 25% Set-Aside</b>	\$703,440.50	\$859,861.33

**Overall Progress Narrative:**

Construction began on 1717 June Ave, 229 S. Barat, 4408 Herbert, 9214 Tutwiler, 325 Teston, 6601 Bartmer, 7937 Alert, 825 Chain of Rocks, 9809 Kelvin. Construction and/or marketing continued for 10288 Imperial, 1815 Nashua. 1815 Nashua was briefly under contract but the buyer cancelled the



contract. Scopes of work were bid out to qualifying contractors for properties not already under construction. 501 Lynn Haven was removed and applied toward the Federal NSP 1 grant

Current county staff responsible for DRGR did not manage the program at this time, however expenditures were matched with budgets. All demographic data applicable to the program will be entered into the 4th quarter 2015 QPR.

All activities reconciled with Fin07B.

5633 Helen, 10209 Count, 10520 Castle were added to Project 1  
 11650 Mimeaux was sold to a qualified LMMI buyer on 3/26/14  
 814 Elliott was leased to a qualified tenant 3/14/14  
 Program Income received this quarter: 1500 Farmview- received \$61,746.25 on 2/19/14; 11662 Hannibal - received \$52,854.89 on 2/19/14

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Adminstration, Administration	\$46,627.16	\$214,110.03	\$214,110.03
Project 1 Rehab 120, Rehabilitation of property for 120%	\$316,398.09	\$1,756,675.41	\$1,565,735.00
Project 2 Rehab 50, Rehabilitation of property for 50% AMI	\$449,300.16	\$842,976.56	\$839,008.56
Project 3 Rehab 50, Rehabilitation of property for sale to	\$0.00	\$0.00	\$0.00
Project 4 Landbank and Demolition, Demolition and	\$0.00	\$0.00	\$0.00



## Activities

**Project # / Title:** Administration / Administration

**Grantee Activity Number:** Administration

**Activity Title:** Administration

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

Administration

**Project Title:**

Administration

**Projected Start Date:**

02/28/2011

**Projected End Date:**

03/30/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

St Louis HOME Consortium

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$300,353.92

**Total Budget**

(\$67,265.97)

\$300,353.92

**Total Obligated**

(\$67,265.97)

\$214,110.03

**Total Funds Drawdown**

\$46,627.16

\$214,110.03

**Program Funds Drawdown**

\$46,627.16

\$214,110.03

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$46,627.16

\$214,110.03

    St Louis HOME Consortium

\$46,627.16

\$214,110.03

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: Project 1 Rehab 120 / Rehabilitation of property for 120% AMI**

**Grantee Activity Number: 10209 Count**

**Activity Title: 10209 Count**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/01/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$6,833.40

**Total Budget**

\$6,833.40

\$6,833.40

**Total Obligated**

\$6,833.40

\$6,833.40

**Total Funds Drawdown**

\$6,833.40

\$6,833.40

**Program Funds Drawdown**

\$0.00

\$0.00





<b>Program Income Drawdown</b>	\$6,833.40	\$6,833.40
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,833.40	\$6,833.40
HASLC	\$6,833.40	\$6,833.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

possible rehab

**Location Description:**

10209 Count

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 10288 Imperial PR120%

**Activity Title:** 10288 Imperial PR120%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

12/21/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$91,890.43
<b>Total Budget</b>	(\$67,919.57)	\$91,890.43
<b>Total Obligated</b>	(\$67,919.57)	\$91,890.43
<b>Total Funds Drawdown</b>	\$2,175.46	\$91,890.43
<b>Program Funds Drawdown</b>	\$2,175.46	\$91,890.43
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,175.46	\$91,890.43
HASLC	\$2,175.46	\$91,890.43
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

10288 Imperial Drive

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 10520 Castle

**Activity Title:** 10520 Castle

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/01/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,199.76
<b>Total Budget</b>	\$9,199.76	\$9,199.76
<b>Total Obligated</b>	\$9,199.76	\$9,199.76
<b>Total Funds Drawdown</b>	\$9,199.76	\$9,199.76
<b>Program Funds Drawdown</b>	\$9,199.76	\$9,199.76
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,199.76	\$9,199.76
HASLC	\$9,199.76	\$9,199.76
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Proposed rehab

**Location Description:**

10520 Castle

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of buildings (non-residential)</b>	0	0/0
<b># of public facilities</b>	0	0/0
<b># of Businesses</b>	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 11550 Darlington PR1 120%  
**Activity Title:** 11550 Darlington rehab HASLC

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed

**Project Number:**  
 Project 1 Rehab 120

**Project Title:**  
 Rehabilitation of property for 120% AMI

**Projected Start Date:**  
 03/01/2012

**Projected End Date:**  
 03/01/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 HASLC

Overall	Jan 1 thru Mar 31, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$146,001.18
<b>Total Budget</b>	(\$72,658.82)	\$146,001.18
<b>Total Obligated</b>	(\$72,658.82)	\$146,001.18
<b>Total Funds Drawdown</b>	\$0.00	\$146,001.18
<b>Program Funds Drawdown</b>	\$0.00	\$112,924.39
<b>Program Income Drawdown</b>	\$0.00	\$33,076.79
<b>Program Income Received</b>	\$0.00	\$73,538.49
<b>Total Funds Expended</b>	\$0.00	\$146,001.18
HASLC	\$0.00	\$146,001.18
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of home acquired under Federal NSP 1 funds.

**Location Description:**

11550 Darlington

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	15/5
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	7/5
#Light fixtures (outdoors)	0	2/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/1
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 11650 Mimeaux PR 1 120%

**Activity Title:** 11650 Mimeaux rehab HASLC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,734.24
<b>Total Budget</b>	(\$53,802.76)	\$100,734.24
<b>Total Obligated</b>	(\$53,802.76)	\$100,734.24
<b>Total Funds Drawdown</b>	\$14,863.68	\$100,734.24
<b>Program Funds Drawdown</b>	\$4,863.68	\$82,837.09
<b>Program Income Drawdown</b>	\$10,000.00	\$17,897.15
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$14,863.68	\$100,734.24
HASLC	\$14,863.68	\$100,734.24
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of home acquired under State NSP 1 funds.

**Location Description:**

11650 Mimeaux

**Activity Progress Narrative:**

The property located at 11650 Mimeaux was sold to a qualified LMMI buyer on 3/26/14

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/1
<b>#Energy Star Replacement</b>	12	12/5
<b>#Additional Attic/Roof Insulation</b>	1	1/1
<b>#High efficiency heating plants</b>	1	1/1





#Efficient AC added/replaced	1	1/1
#Replaced thermostats	1	1/1
#Replaced hot water heaters	1	1/1
#Light Fixtures (indoors) replaced	8	8/5
#Light fixtures (outdoors)	2	2/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	1	1/1
#Units with solar panels	0	0/0
#Low flow toilets	1	1/1
#Low flow showerheads	1	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 11662 Hannibal PR 1 120%  
**Activity Title:** 11662 Hannibal rehab HASLC

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 Project 1 Rehab 120

**Project Title:**  
 Rehabilitation of property for 120% AMI

**Projected Start Date:**  
 05/01/2012

**Projected End Date:**  
 05/01/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 HASLC

Overall	Jan 1 thru Mar 31, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$112,142.93
<b>Total Budget</b>	(\$73,433.07)	\$112,142.93
<b>Total Obligated</b>	(\$73,433.07)	\$112,142.93
<b>Total Funds Drawdown</b>	\$875.74	\$112,142.93
<b>Program Funds Drawdown</b>	\$875.74	\$85,134.07
<b>Program Income Drawdown</b>	\$0.00	\$27,008.86
<b>Program Income Received</b>	\$52,854.89	\$52,854.89
<b>Total Funds Expended</b>	\$875.74	\$112,142.93
HASLC	\$875.74	\$112,142.93
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehab of home acquired under State NSP 1 funds.

**Location Description:**  
 11662 Hannibal

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	9/5
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	1/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	8/5
#Light fixtures (outdoors)	0	3/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/1
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 120 E. Ripa  
**Activity Title:** 120 E. Ripa Acquisition

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Planned

**Project Number:**  
 Project 1 Rehab 120

**Project Title:**  
 Rehabilitation of property for 120% AMI

**Projected Start Date:**  
 03/08/2013

**Projected End Date:**  
 03/08/2014

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 HASLC

Overall	Jan 1 thru Mar 31, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$21,500.00
<b>Total Budget</b>	\$0.00	\$21,500.00
<b>Total Obligated</b>	\$0.00	\$21,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$21,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$21,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$21,500.00
HASLC	\$0.00	\$21,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition

**Location Description:**

120 E Ripa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1500 Farmview PR 1 120%  
**Activity Title:** 1500 Farmview rehab HASLC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

Overall	Jan 1 thru Mar 31, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$101,525.00
<b>Total Budget</b>	(\$11,204.50)	\$101,525.00
<b>Total Obligated</b>	(\$11,204.50)	\$101,525.00
<b>Total Funds Drawdown</b>	\$0.00	\$101,525.00
<b>Program Funds Drawdown</b>	\$0.00	\$101,525.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$61,746.25	\$61,746.25
<b>Total Funds Expended</b>	\$0.00	\$101,525.00
HASLC	\$0.00	\$101,525.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of home acquired under Federal NSP 1 funds.

**Location Description:**

1500 Farmview

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	0/0
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	7/5
#Light fixtures (outdoors)	0	2/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/1
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 1717 June

**Activity Title:** 1717 June

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$216,593.10

**Total Budget**

\$146,093.10

\$216,593.10

**Total Obligated**

\$146,093.10

\$216,593.10

**Total Funds Drawdown**

\$91,031.50

\$216,593.10

**Program Funds Drawdown**

\$83,104.50

\$208,666.10

**Program Income Drawdown**

\$7,927.00

\$7,927.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$91,031.50

\$216,593.10

HASLC

\$91,031.50

\$216,593.10

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

1717 June

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b>#Energy Star Replacement</b>	0	0/0
<b>#Additional Attic/Roof Insulation</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/0





#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 1815 Nashua PR I 120% rehab HASLC

**Activity Title:** Nashua PR I 120% rehab HASLC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Project 1 Rehab 120

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected Start Date:**

11/15/2012

**Projected End Date:**

11/15/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$95,570.41

**Total Budget**

(\$60,624.59)

\$95,570.41

**Total Obligated**

(\$60,624.59)

\$95,570.41

**Total Funds Drawdown**

\$5,756.41

\$95,570.41

**Program Funds Drawdown**

\$1,315.41

\$91,129.41

**Program Income Drawdown**

\$4,441.00

\$4,441.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$5,756.41

\$95,570.41

HASLC

\$5,756.41

\$95,570.41

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation of existing structure  
Acquisition State funded; rehab Federal NSP 3 funded

**Location Description:**

Property is located at 1815 Nashua Drive

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Energy Star Replacement	0	0/10
#Additional Attic/Roof Insulation	0	0/1



#High efficiency heating plants	0	0/1
#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/1	0/0	0/1	0	
# Owner Households	0	0	0	0/1	0/0	0/1	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 229 S. Barat Ave

**Activity Title:** 229 S. Barat Ave

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

10/22/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$31,672.38

**Total Budget**

(\$77.62)

\$31,672.38

**Total Obligated**

(\$77.62)

\$31,672.38

**Total Funds Drawdown**

\$0.00

\$31,672.38

**Program Funds Drawdown**

\$0.00

\$31,672.38

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$31,672.38

HASLC

\$0.00

\$31,672.38

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

229 S. Barat Ave

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/15
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/12
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 3023 Ridgeway Ave

**Activity Title:** 3023 Ridgeway Ave

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$16,894.77

**Total Budget**

(\$105.23)

\$16,894.77

**Total Obligated**

(\$105.23)

\$16,894.77

**Total Funds Drawdown**

\$0.00

\$16,894.77

**Program Funds Drawdown**

\$0.00

\$16,894.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$16,894.77

HASLC

\$0.00

\$16,894.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition Rehab

**Location Description:**

3023 Ridgeway

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 325 Teston

**Activity Title:** 325 Teston

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

12/12/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$134,530.00

**Total Budget**

\$71,530.00

\$134,530.00

**Total Obligated**

\$71,530.00

\$134,530.00

**Total Funds Drawdown**

\$71,566.00

\$134,530.00

**Program Funds Drawdown**

\$200.00

\$63,164.00

**Program Income Drawdown**

\$71,366.00

\$71,366.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$71,566.00

\$134,530.00

HASLC

\$71,566.00

\$134,530.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

325 Teston

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/4
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1





#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/9
#Light fixtures (outdoors)	0	0/4
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/1
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 3738 Calvert

**Activity Title:** 3738 Calvert

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$30,551.62

**Total Budget**

(\$448.38)

\$30,551.62

**Total Obligated**

(\$448.38)

\$30,551.62

**Total Funds Drawdown**

\$0.00

\$30,551.62

**Program Funds Drawdown**

\$0.00

\$30,551.62

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$30,551.62

HASLC

\$0.00

\$30,551.62

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

3738 Calvert

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of buildings (non-residential)</b>	0	0/0
<b># of public facilities</b>	0	0/0
<b># of Businesses</b>	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 3812 Calvert

**Activity Title:** 3812 Calvert

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/04/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$30,698.41

**Total Budget**

(\$301.59)

\$30,698.41

**Total Obligated**

(\$301.59)

\$30,698.41

**Total Funds Drawdown**

\$0.00

\$30,698.41

**Program Funds Drawdown**

\$0.00

\$30,698.41

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$30,698.41

HASLC

\$0.00

\$30,698.41

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

3812 Calvert

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 432 Adrian

**Activity Title:** 432 Adrian

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$14,618.47

**Total Budget**

(\$131.53)

\$14,618.47

**Total Obligated**

(\$131.53)

\$14,618.47

**Total Funds Drawdown**

\$0.00

\$14,618.47

**Program Funds Drawdown**

\$0.00

\$14,618.47

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$14,618.47

HASLC

\$0.00

\$14,618.47

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

432 Adrian

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 436 N. Elizabeth

**Activity Title:** 436 N. Elizabeth

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$17,884.77

**Total Budget**

(\$115.23)

\$17,884.77

**Total Obligated**

(\$115.23)

\$17,884.77

**Total Funds Drawdown**

\$0.00

\$17,884.77

**Program Funds Drawdown**

\$0.00

\$17,884.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$17,884.77

HASLC

\$0.00

\$17,884.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

436 N. Elizabeth

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of buildings (non-residential)</b>	0	0/0
<b># of public facilities</b>	0	0/0
<b># of Businesses</b>	0	0/0





# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 4408 Herbert PR120%

**Activity Title:** 4408 Herbert PR120%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/01/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

10/20/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$105,954.00

**Total Budget**

\$105,954.00

\$105,954.00

**Total Obligated**

\$105,954.00

\$105,954.00

**Total Funds Drawdown**

\$105,954.00

\$105,954.00

**Program Funds Drawdown**

\$101,238.26

\$101,238.26

**Program Income Drawdown**

\$4,715.74

\$4,715.74

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$105,954.00

\$105,954.00

HASLC

\$105,954.00

\$105,954.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

4408 Herbert Ave

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/17
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/1
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 501 Lynn Haven PR 120%

**Activity Title:** 501 Lynn Haven PR 120%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$55,600.00)	\$0.00
<b>Total Obligated</b>	(\$55,600.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
HASLC	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab

**Location Description:**

501 Lynn Haven

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 5405 Fletcher

**Activity Title:** 5405 Fletcher

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$10,970.50

**Total Budget**

(\$29.50)

\$10,970.50

**Total Obligated**

(\$29.50)

\$10,970.50

**Total Funds Drawdown**

\$0.00

\$10,970.50

**Program Funds Drawdown**

\$0.00

\$10,970.50

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$10,970.50

HASLC

\$0.00

\$10,970.50

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

5405 Fletcher

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5633 Helen

**Activity Title:** 5633 Helen

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/01/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$7,864.48

**Total Budget**

\$7,864.48

\$7,864.48

**Total Obligated**

\$7,864.48

\$7,864.48

**Total Funds Drawdown**

\$7,864.48

\$7,864.48

**Program Funds Drawdown**

\$7,864.48

\$7,864.48

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$7,864.48

\$7,864.48

HASLC

\$7,864.48

\$7,864.48

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Possible rehab

**Location Description:**

5633 Helen

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0





# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 5643 Janet

**Activity Title:** 5643 Janet

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/04/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$15,619.27

**Total Budget**

(\$380.73)

\$15,619.27

**Total Obligated**

(\$380.73)

\$15,619.27

**Total Funds Drawdown**

\$0.00

\$15,619.27

**Program Funds Drawdown**

\$0.00

\$15,619.27

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$15,619.27

HASLC

\$0.00

\$15,619.27

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

acquisition rehab

**Location Description:**

5643 Janet

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 615 Lagro

**Activity Title:** 615 Lagro

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$64,680.21
<b>Total Budget</b>	(\$319.79)	\$64,680.21
<b>Total Obligated</b>	(\$319.79)	\$64,680.21
<b>Total Funds Drawdown</b>	\$0.00	\$64,680.21
<b>Program Funds Drawdown</b>	\$0.00	\$64,680.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$64,680.21
HASLC	\$0.00	\$64,680.21
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

615 Lagro

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b>#Energy Star Replacement</b>	0	0/0
<b>#Additional Attic/Roof Insulation</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/0



#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 7023 Garesche

**Activity Title:** 7023 Garesche

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$9,404.00

**Total Budget**

(\$96.00)

\$9,404.00

**Total Obligated**

(\$96.00)

\$9,404.00

**Total Funds Drawdown**

\$0.00

\$9,404.00

**Program Funds Drawdown**

\$0.00

\$9,404.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$9,404.00

HASLC

\$0.00

\$9,404.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition

**Location Description:**

7023 Garesche

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/1

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 709 Robert Ave

**Activity Title:** 709 Robert Ave

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$24,814.77

**Total Budget**

(\$185.23)

\$24,814.77

**Total Obligated**

(\$185.23)

\$24,814.77

**Total Funds Drawdown**

\$0.00

\$24,814.77

**Program Funds Drawdown**

\$0.00

\$24,814.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$24,814.77

HASLC

\$0.00

\$24,814.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition Rehab

**Location Description:**

709 Robert Ave

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0





# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 7113 Florence PI

**Activity Title:** 7113 Florence PI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$18,395.50

**Total Budget**

(\$604.10)

\$18,395.50

**Total Obligated**

(\$604.50)

\$18,395.50

**Total Funds Drawdown**

\$0.00

\$18,395.50

**Program Funds Drawdown**

\$0.00

\$18,395.50

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$18,395.50

    HASLC

\$0.00

\$18,395.50

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition

**Location Description:**

7113 Florence

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 7127 Garesche

**Activity Title:** 7127 Garesche

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,626.24
<b>Total Budget</b>	(\$123.76)	\$10,626.24
<b>Total Obligated</b>	(\$123.76)	\$10,626.24
<b>Total Funds Drawdown</b>	\$0.00	\$10,626.24
<b>Program Funds Drawdown</b>	\$0.00	\$10,626.24
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,626.24
HASLC	\$0.00	\$10,626.24
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition rehab

**Location Description:**

7127 Garesche

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b># of buildings (non-residential)</b>	0	0/0
<b># of public facilities</b>	0	0/0
<b># of Businesses</b>	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 8228 Jefferson Ave

**Activity Title:** 8228 Jefferson Ave

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$16,884.77

**Total Budget**

(\$115.23)

\$16,884.77

**Total Obligated**

(\$115.23)

\$16,884.77

**Total Funds Drawdown**

\$0.00

\$16,884.77

**Program Funds Drawdown**

\$0.00

\$16,884.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$16,884.77

HASLC

\$0.00

\$16,884.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

8228 Jefferson

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>8535 Clifton Ave</b>
<b>Activity Title:</b>	<b>8535 Clifton Ave Acquisition</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$21,800.00
<b>Total Budget</b>	(\$200.00)	\$21,800.00
<b>Total Obligated</b>	(\$200.00)	\$21,800.00
<b>Total Funds Drawdown</b>	\$0.00	\$21,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$21,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$200.00
<b>Total Funds Expended</b>	\$0.00	\$21,800.00
HASLC	\$0.00	\$21,800.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition

**Location Description:**

8535 Clifton

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 8925 Argyle PR1 120%  
**Activity Title:** 8925 Argyle Rehab Rubicon

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 Project 1 Rehab 120

**Project Title:**  
 Rehabilitation of property for 120% AMI

**Projected Start Date:**  
 02/01/2012

**Projected End Date:**  
 02/01/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Rubicon, Inc

Overall	Jan 1 thru Mar 31, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$107,276.20
<b>Total Budget</b>	(\$57,742.98)	\$107,276.20
<b>Total Obligated</b>	(\$57,742.98)	\$103,568.02
<b>Total Funds Drawdown</b>	\$15,034.80	\$103,568.02
<b>Program Funds Drawdown</b>	\$15,034.80	\$91,243.55
<b>Program Income Drawdown</b>	\$0.00	\$12,324.47
<b>Program Income Received</b>	\$0.00	\$6,568.78
<b>Total Funds Expended</b>	\$15,034.80	\$103,568.02
Rubicon, Inc	\$15,034.80	\$103,568.02
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of property acquired under State Funded NSP 1

**Location Description:**

8925 Argyle

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	3/5
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	1/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	12/5
#Light fixtures (outdoors)	0	4/2
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 9214 Tutwiler**

**Activity Title: 9214 Tutwiler**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$151,038.20

**Total Budget**

\$95,538.20

\$151,038.20

**Total Obligated**

\$95,538.20

\$151,038.20

**Total Funds Drawdown**

\$95,876.00

\$151,038.20

**Program Funds Drawdown**

\$90,526.00

\$145,688.20

**Program Income Drawdown**

\$5,350.00

\$5,350.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$95,876.00

\$151,038.20

HASLC

\$95,876.00

\$151,038.20

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

9214 Tutwiler

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0
<b>#Energy Star Replacement</b>	0	0/0
<b>#Additional Attic/Roof Insulation</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/0



#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 9701 Winkler

**Activity Title:** 9701 Winkler

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$16,214.58

**Total Budget**

(\$285.42)

\$16,214.58

**Total Obligated**

(\$285.42)

\$16,214.58

**Total Funds Drawdown**

\$0.00

\$16,214.58

**Program Funds Drawdown**

\$0.00

\$16,214.58

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$16,214.58

HASLC

\$0.00

\$16,214.58

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

9701 Winkler

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** HASLC Rehab

**Activity Title:** HASLC Rehab

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

01/01/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

01/02/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

West County Properties

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$112,009.32
<b>Total Budget</b>	\$0.00	\$112,009.32
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of vacant and foreclosed properties.

**Location Description:**

tbd

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>NECAC Counseling</b>
<b>Activity Title:</b>	<b>NECAC Counseling</b>

**Activity Category:**

Acquisition - general

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

02/03/2014

**Benefit Type:**

Direct ( Person )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

01/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northeast Community Action Agency

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000.00
<b>Total Budget</b>	\$0.00	\$2,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homebuyer counseling was provided to the homebuyer of 8925 Argyle.

**Location Description:**

8925 Argyle

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Project Rehab 1 120%

**Activity Title:** For Sale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 1 Rehab 120

**Projected Start Date:**

08/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 120% AMI

**Projected End Date:**

03/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rubicon, Inc

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Rubicon, Inc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Budgets not yet submitted - first twp properties approved and new activities created for them - 9201 Hathaway and 9444 Bagley

**Location Description:**

Scattered site properties in the following targeted areas:

Jennings, Kilbourn, Overland, Bissell Hills, Forestwood, Imperial Bon Oak, Spanish Lake, Lemay- Regina, Kirkland Fletcher, Elliott - Weleba, Overland 2, Darlington and Maddox

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: Project 2 Rehab 50 / Rehabilitation of property for 50% AMI**

**Grantee Activity Number: 2427 Wieck PR 2 50%**

**Activity Title: 2427 Wieck rehab Vatterott**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

08/22/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

12/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

C F Vatterott Construction Co.

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

**To Date**

N/A

\$129,674.05

**Total Budget**

(\$26,556.95)

\$129,674.05

**Total Obligated**

(\$26,556.95)

\$129,674.05

**Total Funds Drawdown**

\$0.00

\$129,674.05

**Program Funds Drawdown**

\$0.00

\$129,674.05

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$129,674.05

C F Vatterott Construction Co.

\$0.00

\$129,674.05



Match Contributed

\$0.00

\$0.00

**Activity Description:**

Rehab of home acquired under State NSP 1 funds; leased to ELI tenant 10/5/12.

**Location Description:**

2427 Wieck Drive, St. Louis, MO 63136

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	10/10
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	1/1
#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	10/10
#Light fixtures (outdoors)	0	3/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/0
#Units with solar panels	0	0/0
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/1
# of Substantially Rehabilitated	0	0/1
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/0	100.00
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 3528 Maywood

**Activity Title:** 3528 Maywood

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

12/01/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$19,864.77

**Total Budget**

(\$135.23)

\$19,864.77

**Total Obligated**

(\$135.23)

\$19,864.77

**Total Funds Drawdown**

\$0.00

\$19,864.77

**Program Funds Drawdown**

\$0.00

\$19,864.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$19,864.77

    HASLC

\$0.00

\$19,864.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab; rehab is underway

**Location Description:**

3528 Maywood

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1





#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/1
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 3731 Pine Grove

**Activity Title:** 3731 Pine Grove

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

02/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

02/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$8,964.77

**Total Budget**

(\$35.23)

\$8,964.77

**Total Obligated**

(\$35.23)

\$8,964.77

**Total Funds Drawdown**

\$0.00

\$8,964.77

**Program Funds Drawdown**

\$0.00

\$8,964.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$8,964.77

HASLC

\$0.00

\$8,964.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition rehab

**Location Description:**

3731 Pine Grove

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of public facilities	0	0/0
# of Businesses	0	0/0



# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 6601 Bartmer PR 2 50%

**Activity Title:** 6601 Bartmer PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/04/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$102,622.79
<b>Total Budget</b>	\$77,122.79	\$102,622.79
<b>Total Obligated</b>	\$77,122.79	\$102,622.79
<b>Total Funds Drawdown</b>	\$77,212.00	\$102,622.79
<b>Program Funds Drawdown</b>	\$77,212.00	\$102,622.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$77,212.00	\$102,622.79
HASLC	\$77,212.00	\$102,622.79
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab

**Location Description:**

6601 Bartmer

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 7937 Alert PR 2 50%

**Activity Title:** 7937 Alert PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/04/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,717.87
<b>Total Budget</b>	\$110,717.87	\$131,717.87
<b>Total Obligated</b>	\$110,717.87	\$131,717.87
<b>Total Funds Drawdown</b>	\$110,894.00	\$131,717.87
<b>Program Funds Drawdown</b>	\$110,894.00	\$131,717.87
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$110,894.00	\$131,717.87
HASLC	\$110,894.00	\$131,717.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of property to be leased to household at or below 50% AMI

**Location Description:**

7937 Alert

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number: 814 Elliott PR 2 50%**

**Activity Title: 814 Elliot rehab**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

05/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

05/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Right On Construction

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$93,657.48

**Total Budget**

(\$62,271.52)

\$93,657.48

**Total Obligated**

(\$62,271.52)

\$93,657.48

**Total Funds Drawdown**

\$23,947.07

\$93,657.48

**Program Funds Drawdown**

\$19,979.07

\$89,689.48

**Program Income Drawdown**

\$3,968.00

\$3,968.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$23,947.07

\$93,657.48

Right On Construction

\$23,947.07

\$93,657.48

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehab of home acquired under State NSP 1 funds. Leased to qualified tenant 5/1/14.

**Location Description:**

814 Elliott Ave, St. Louis, MO 63135

**Activity Progress Narrative:**

The property located at 814 Elliott was leased to a qualified low income tenant on 3/14/14

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/1
<b>#Energy Star Replacement</b>	8	8/8
<b>#Additional Attic/Roof Insulation</b>	1	1/1
<b>#High efficiency heating plants</b>	1	1/1





#Efficient AC added/replaced	1	1/1
#Replaced thermostats	1	1/1
#Replaced hot water heaters	1	1/1
#Light Fixtures (indoors) replaced	6	6/6
#Light fixtures (outdoors)	2	2/2
#Refrigerators replaced	1	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	1	1/1
#Units with solar panels	0	0/0
#Low flow toilets	1	1/1
#Low flow showerheads	1	1/1
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	1	1/0
#Sites re-used	1	1/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	1	1/1
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	1/0	0/1	1/1	100.00
# Renter Households	1	0	1	1/0	0/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 825 Chain of Rocks PR 2 50%

**Activity Title:** 825 Chain of Rocks PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,941.00
<b>Total Budget</b>	\$115,221.00	\$144,941.00
<b>Total Obligated</b>	\$115,221.00	\$144,941.00
<b>Total Funds Drawdown</b>	\$115,221.00	\$144,941.00
<b>Program Funds Drawdown</b>	\$115,221.00	\$144,941.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$115,221.00	\$144,941.00
HASLC	\$115,221.00	\$144,941.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation for rental to household at or below 50% AMI

**Location Description:**

825 Chain of Rocks

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 8715 Marcella PR 2 50%

**Activity Title:** 8715 Marcella PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/04/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$45,910.68

**Total Budget**

(\$89.32)

\$45,910.68

**Total Obligated**

(\$89.32)

\$45,910.68

**Total Funds Drawdown**

\$0.00

\$45,910.68

**Program Funds Drawdown**

\$0.00

\$45,910.68

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$45,910.68

HASLC

\$0.00

\$45,910.68

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition Rehab

**Location Description:**

8715 Marcella

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Energy Star Replacement	0	0/1
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 8822 Shady Grove PR 2 50%

**Activity Title:** 8822 Shady Grove PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

02/27/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$52,245.15
<b>Total Budget</b>	\$30,445.15	\$52,245.15
<b>Total Obligated</b>	\$30,445.15	\$52,245.15
<b>Total Funds Drawdown</b>	\$30,456.09	\$52,245.15
<b>Program Funds Drawdown</b>	\$30,456.09	\$52,245.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$30,456.09	\$52,245.15
HASLC	\$30,456.09	\$52,245.15
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition rehab for rental to household at or below 50% AMI

**Location Description:**

8822 Shady Grove

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/1
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 9809 Kelvin PR 2 50%

**Activity Title:** 9809 Kelvin PR 2 50%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/08/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$113,378.00
<b>Total Budget</b>	\$95,538.00	\$113,378.00
<b>Total Obligated</b>	\$95,538.00	\$113,378.00
<b>Total Funds Drawdown</b>	\$95,538.00	\$113,378.00
<b>Program Funds Drawdown</b>	\$95,538.00	\$113,378.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$95,538.00	\$113,378.00
HASLC	\$95,538.00	\$113,378.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of property for rental to household at or below 50% AMI

**Location Description:**

9809 Kelvin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement</b>	0	0/10
<b>#Additional Attic/Roof Insulation</b>	0	0/1
<b>#High efficiency heating plants</b>	0	0/1





#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/10
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>Project Rehab 2 50%</b>
<b>Activity Title:</b>	<b>Rehab of property for 50% AMI</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Project 2 Rehab 50

**Projected Start Date:**

08/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation of property for 50% AMI

**Projected End Date:**

03/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Beyond Housing

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Beyond Housing	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of properties for rent to families at 50% ami

**Location Description:**

Scattered site properties within these targeted areas:  
Northwoods/Pine Lawn, Pagedale2

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: Project 3 Rehab 50 / Rehabilitation of property for sale to**

**Grantee Activity Number: Project Rehab 3 50%**

**Activity Title: Rehabilitation for sale to families at 50% ami**

### Activity Category:

Rehabilitation/reconstruction of residential structures

### Project Number:

Project 3 Rehab 50

### Projected Start Date:

08/01/2011

### Benefit Type:

Direct ( HouseHold )

### National Objective:

NSP Only - LH - 25% Set-Aside

### Activity Status:

Under Way

### Project Title:

Rehabilitation of property for sale to 50% AMI

### Projected End Date:

03/30/2016

### Completed Activity Actual End Date:

### Responsible Organization:

Seabrook Homes LLC

## Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

**To Date**

**Total Budget**

N/A

\$0.00

**Total Obligated**

(\$170,498.00)

\$0.00

**Total Funds Drawdown**

(\$170,498.00)

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Seabrook Homes LLC

\$0.00

\$0.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Financing of rehabilitation of home for sale to families at 50% AMI

**Location Description:**

Fletcher

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: Project 4 Landbank and Demolition / Demolition and**

**Grantee Activity Number: Project 4 Landbank Demolition**

**Activity Title: Demolition and Landbank**

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Activity Status:**

Planned

**Project Number:**

Project 4 Landbank and Demolition

**Project Title:**

Demolition and Landbank

**Projected Start Date:**

08/01/2011

**Projected End Date:**

03/30/2016

**Benefit Type:**

**Completed Activity Actual End Date:**



Area ( )

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

HASLC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
HASLC	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Financing of demolition and holding costs for landbanked properties

**Location Description:**

within targeted area of NSP

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

