

DESIGN & DEVELOPMENT GROUP 10/22/09 UPDATE 2009 CONSTRUCTION CONTRACTS BY DATE			Legend ● = Yes ■ = No		
<u>Park / Project Description</u>	<u>Completion Date</u>	<u>On Schedule</u>	<u>Within Budget</u>	<u>Type of Work</u>	<u>Remarks</u>
Queeny Park Replace Complex HVAC Air Handler Dampers	May-09	●	●	Replacement	Substantially complete; closing out project
Queeny Park Jarville Lake Restoration	May-09	●	●	Renovation	Major Land Disturbance Permit compliance final report being submitted; final restoration being completed .
Queeny Park Replace Extg HVAC Chiller and Related Work	Jun-09	●	●	Replacement	Substantially complete; closing out project
Greensfelder Park Water System Improvements (New Well)	Jul-09	■	●	Replacement	New well installed; punch list items being addressed
Queeny Park Historical / Reservation Site Enhancement	Nov-09	●	●	Renovation	Donated funds to renovate former Greenhouse site for programming use; supplemented with Parks funds
Buder Park New Equipment Storage Building	Dec-09	●	●	New Facility	1500 sq. ft pre engr bldg to store ground maintenance equipment. Work by Park Trades
Kennedy/NCRC/ St. Vincent Parks Pool Drain Retrofits	Dec-09	●	●	Upgrade Facility	For Fed. Statute Compliance at three pools; Bid Specs in Procurement
Lone Elk Park Chubb Trail Extension/Parking Lot Reconstruction	Dec-09	●	●	New Facility	Work funded with Park funds + GRG Grant; Pkg Lot completed; trail connection funded by GRG
Veterans Mem. Park Recreation Complex Interior Renovations Ph I	Dec-09	●	●	Renovation	Work in progress

DESIGN & DEVELOPMENT GROUP 10/22/09 UPDATE 2009 CONSTRUCTION CONTRACTS BY DATE			Legend ● = Yes ■ = No		
<u>Park / Project Description</u>	<u>Completion Date</u>	<u>On Schedule</u>	<u>Within Budget</u>	<u>Type of Work</u>	<u>Remarks</u>
Dog Museum / Queeny Park Building Htg Units Replacements	Jan-10	●	●	Replacement	Selected unit replacements for 20 year old system components to maintain building
Bon Oak Park Playground Renovation	Apr-10	●	●	Replacement	CDBG funded replacement of playground plus MoDNR Recycle Grant
St. Vincent Park Community Center Replace Two HVAC Roof Top Units	Apr-10	●	●	Replacement	Bid Specs ready; Project postponed to 2010; pending appropriation of funds
Affton Community Center Replace HVAC RTU and Control System	May-10	●	●	Renovation	Bid Specs to be submitted before Oct 12; HVAC component replacements
Kennedy Complex Flooring Treatment in Public Use areas	May-10	●	●	Replacement	Bid Specs ready; Project postponed to 2010; pending appropriation of funds
Geo.Winter Park Repair Pedestrian Bridge	Jun-10	●	●	Replacement	Bid Specs ready; Project postponed to 2010; pending appropriation of funds
Jefferson Barracks Park Visitor Center Foundation Waterproofing	Jun-10	●	●	Renovation	Project postponed to 2010; pending appropriation of funds